

FY 2021 Reasonable Progress Update: November 30, 2020

Policy on Reasonable Progress

In the past, the lack of progress in developing and implementing projects using federal funds suballocated to the St. Louis region has led to significant project delays and created financial risks for both local and state transportation programs. Over the last several years, the East-West Gateway Council of Governments (EWGCOG) has taken a firm stance on delinquent projects through enforcement of the Council's Policy on Reasonable Progress.

Currently, there are 125 local projects in Missouri with federal funding programmed in Fiscal Year (FY) 2021 of the FY 2021-2024 Transportation Improvement Program (TIP). These projects, sponsored by 42 different agencies and representing \$82 million in federal funds, are subject to a September 30, 2021 deadline to obligate the federal funds, unless noted as receiving a schedule extension. To obligate funds, a sponsor must obtain approval from the Missouri Department of Transportation (MODOT) for a specific milestone. Generally, a project must meet three milestones before construction or implementation of a project may begin: approval of design contract (PE), approval to acquire right-of-way (ROW), and final plan approval/authority to advertise (CONST/IMPL).

If a project is realizing delays that will put the federal funding at risk of forfeiture (i.e., not meet a September 30 deadline), the project sponsor will have the opportunity to request a "one-time extension" of their project schedule. The request for an extension is only available for projects with construction funds programmed in the current fiscal year and is due by June 1, 2021. One-time extensions of up to three (3) months may be granted by East-West Gateway staff and one-time extensions greater than three (3) months, but not more than nine (9) months, will go to the Board of Directors for their consideration and approval. If the project still cannot obligate funds after the one-time extension or the sponsor decides not to proceed, funding will be removed from the TIP, and the federal funds associated with those projects will be returned to the regional funding pool for redistribution without further action by the board.

FY 2021 Funding Obligations



Date	Obligated		Adjustments		Removed		Not Obligated						Total	
	#	Federal \$	#	Federal \$	#	Federal \$	#	Federal \$	#	Federal \$	#	Federal \$	#	Federal \$
10/01/20	0	\$0	0	\$0	0	\$0	23	\$2,796,154	20	\$1,636,140	82	\$77,429,168	125	\$81,861,462
10/31/20	4	\$1,027,323	0	\$0	0	\$0	22	\$2,730,038	20	\$1,636,140	79	\$76,467,961	125	\$81,861,462
11/30/20	8	\$1,694,025	0	\$0	0	\$0	21	\$2,602,038	19	\$1,552,140	77	\$76,013,259	125	\$81,861,462
12/31/20														
01/31/21														
02/28/21														
03/31/21														
04/30/21														
05/31/21														
06/30/21														
07/31/21														
08/31/21														
09/09/21														
09/16/21														
09/23/21														
09/30/21														

PE - Preliminary Engineering Funds ROW - Right of Way Acquisition Funds CONST/IMPL - Construction Funds

Obligated						
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation	Actual Obligation
			TOTAL	\$1,694,025	8 PROJECTS	
Dardenne Prairie	Stump Road - Feise Rd to MO N - Reconstruction - Sidewalks (5') - Left Turn Ln	6941-21	\$66,116	PE	Nov-20	10/21/2020
Madison County Transit District	RideFinders Marketing & Outreach - 2019 - MO - Increase Awareness, Interest, and Participation in RideFinders by Employers and Commuters	6929A-19	\$400,000	IMPL	Sep-21	10/20/2020
MoDOT - Citizens For Modern Transit	Increase Transit Ridership through Reach & Rewards - STL City and STL County - Bus Revision Engagement Program - Partnership to Build Ridership - Two Yr Prg	6980-21	\$221,207	IMPL	Sep-21	10/29/2020
Richmond Heights	Lovella Avenue Bridge - Over Claytonia Creek - Replace Bridge - Sidewalks (5')	6827-19	\$340,000	CONST	Sep-21	10/29/2020
			October Total	\$1,027,323	4 Projects	
Creve Coeur	Mosley Road, Phase 1 - Tureen Dr to Olive Blvd (MO 340) - Resurfacing - Curb Ramps	6896-21	\$84,000	ROW	Oct-20	11/02/2020
Fenton	Larkin Williams Road - South Highway Dr to Wolfner Dr - Whitetopping - Sidewalk (5')	6944-21	\$128,000	PE	Oct-20	11/02/2020
Jefferson County Port Authority	Marine Vessel Engine Repower - 2021 - Repower Two Marine Vessels Serving Mississippi R and Missouri R. in Non-Attainment Area - 1 Towboat 1 Ferry	6977-21	\$219,702	IMPL	Sep-21	11/10/2020
St. Charles County (EXT)	Schwede Road - Hoffman Rd to Bridge over Cunningham Branch - Realign Curve - Shoulders	6830B-20	\$235,000	CONST	Jun-21	11/23/2020
			November Total	\$666,702	4 Projects	
			December Total	\$0	0 Projects	
			January Total	\$0	0 Projects	
			February Total	\$0	0 Projects	
			March Total	\$0	0 Projects	
			April Total	\$0	0 Projects	
			May Total	\$0	0 Projects	
			June Total	\$0	0 Projects	
			July Total	\$0	0 Projects	
			August Total	\$0	0 Projects	
			September Total	\$0	0 Projects	

Not Obligated - Preliminary Engineering

Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
TOTAL			\$2,602,038	21 PROJECTS	
Ferguson	S. Dade Avenue - Airport Rd to Suburban Ave - Resurfacing - Curb Ramps	6945-21	\$82,844	PE	May-21
Franklin County	Hendricks Road Bridge - Over North Fork of Meramec River - Replace Bridge	6948-21	\$73,758	PE	Apr-21
Glendale	E. Essex Avenue - Sappington Rd to Dickson St - Resurfacing - Sidewalk (5')	6949-21	\$105,193	PE	May-21
Jefferson County	Allen Road Bridge - Over Sandy Creek - Replace Bridge	6952A-21	\$140,000	PE	Jan-21
Jefferson County	Hunning Road - Elizabeth Ln to Approx. 300' N/O Cinphany Ct - Realign Curve - Shoulders (4') - Guardrail	6952B-21	\$120,000	PE	Jan-21
Jefferson County	Laguna Palma Road & McGehan Road Bridges - Over Boyd Branch & Tributary of Joachim Creek - Replace Bridges	6952C-21	\$280,000	PE	Jan-21
Ladue	Warson Road - At Conway Rd - Traffic Signal - Left Turn Lane	7130-21	\$96,680	PE	Jan-21
Pacific	Congress St (Former Rte N) - Westlake Village Dr to Candlewick Ln - Resurfacing - Lighting - Storm Sewer - Bike Ln (5')	6959-21	\$73,297	PE	Jan-21
St. Charles County	GGL - Mid Rivers Mall Dr Signal Performance Module - I-70 North Outer Rd to S St. Peters Pkwy - Automated Traffic Signal Perf. - Signal Optimization	7137A-21	\$208,000	PE	Mar-21
St. Charles County	GGL - Bryan Rd Signal Performance Module - W. Terra Ln to MO N - Automated Traffic Signal Perf. - Signal Optimization	7137B-21	\$124,000	PE	Mar-21
St. Charles County	GGL - Wentzville Pkwy Signal Performance Module - Veterans Memorial Pkwy to US 61 - Automated Traffic Signal Perf. - Signal Optimization	7137C-21	\$136,000	PE	Mar-21
St. Louis County	West Florissant Avenue - At Chambers Rd - Sidewalk (5') - Lighting - Shared Use Path (8') - Intersection & Bus Stop Impr.	6963J-21	\$300,731	PE	May-21
St. Louis County	S. Woods Mill - At Conway - Intersection Improvements - Turn Lns - Traffic Signal	7139-21	\$65,840	PE	Sep-21
Sunset Hills	West Watson Road - Gravois Rd (MO 30) to Weber Hill Rd - Resurfacing - Shared Use Path (10') - Sidewalk (5')	6966-21	\$102,400	PE	Dec-20
University City	Canton Avenue, Phase 1 - North & South Rd to N. Hanley Rd - Resurfacing - Sidewalks (6')	6969-21	\$62,289	PE	Nov-20
Vinita Park	North & South Road/Midland Sidewalks, Phase 2 - N/S: Page to Midland; Midland: N/S to Delpport - Sidewalks (5-6')	6752A-21	\$64,000	PE	Feb-21
Washington	Jefferson Street - Fifth St to MO 100 - Resurfacing - Sidewalk (5') - Curb & Gutter	6970-21	\$80,000	PE	Oct-20
Washington	Westlink Drive - Bluff Rd to W. Main St. - Overlay - Improve Intersection at Bluff Rd	6971-21	\$24,000	PE	Oct-20
Wentzville	Peine Road - 60' E/O Forest Way Dr to 675' W/O Stewart Springs Dr - Resurfacing - Shoulders (3') - Curve Impr.	6972-21	\$161,227	PE	Oct-20
Wentzville	W. Pearce (I-70 N. Outer Rd) - May Rd to 200' W/O Faith Church Ent. - Resurfacing - Shoulders (2') - Fencing	6973-21	\$110,562	PE	Dec-20
Wentzville	MO Z - At Interstate Dr - Restripe MO Z Int. Dr to 70 (Loc. Fund) - Upgrade Traffic Signal - Intersection Improvements	7140-21	\$191,217	PE	Mar-21

Not Obligated - Right of Way

Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
		TOTAL	\$1,552,140	19 PROJECTS	
Des Peres	Manchester Road Improvements - Ballas Rd to Meier Ln - Access Management - Crosswalk Impr. - Bus Stop Impr	6897-20	\$30,000	ROW	Oct-20
Des Peres	Des Peres Road - At Old Des Peres Rd - Roundabout - Sidewalk	6976-20	\$32,000	ROW	Mar-21
Fenton	Rudder Road - Larkin Williams Rd to 200' E/O Fenton Business Ct - Reconstruction - Sidewalk (5')	6912-20	\$16,000	ROW	Feb-21
Florissant	Rue St Denis, Phase 1 - St. Ferdinand St to N. Lafayette St - Resurfacing - Sidewalk (5-6')	6921-20	\$89,600	ROW	Oct-20
Franklin County	Elmont Road - Over Little Boone Creek - Replace Bridge	6906-20	\$20,000	ROW	Apr-21
Frontenac	Geyer Road, Phase 1 - Clayton Rd to Hermitage Hill Rd - Resurfacing - Sidewalk (6') - Storm Sewer	6899-20	\$94,500	ROW	Oct-20
Hazelwood	Phantom Drive - Missouri Bottom Rd to James S. McDonnell Blvd - Ln Reduction 4 to 2 Lns - Turn Lanes - Sidewalk (6')	6900-20	\$23,000	ROW	Mar-21
Jefferson County	Armbruster, Doss Hollow, Harness Bridges - Over Haverstick, Plattin, Trib Hocum Hollow Creeks - Replace Bridge	6913A-20	\$45,600	ROW	Jan-21
Jefferson County	Hillsboro House Springs Road Bridge - Over Bourne Creek - Replace Bridge	6913D-20	\$24,000	ROW	Jan-21
Lake Saint Louis	Ronald Reagan Drive & Hawks Ridge Trail - Reagan: I-64-MO N; Hawks Ridge: Ridgeway-MO N - Resurfacing - Sidewalks (5')	6901-20	\$20,000	ROW	Nov-20
MoDOT	MO 109 - At MO CC (Wild Horse Creek Rd)/S. Eatherton Rd - Roundabout	6979B-20	\$922,000	ROW	Jun-21
O'Fallon	Main St, Phase 1 - Pitman St to S/O Railroad Tracks - Resurfacing - Curb Ramps - Sidewalks	6904-20	\$40,000	ROW	Apr-21
Pacific	Denton Road Bridge - Over Brush Creek - Replace Bridge - Sidewalk (6')	6914-20	\$20,000	ROW	Oct-20
St. Ann	Geraldine Avenue Bridge - Over Coldwater Creek - Replace Bridge - Sidewalk (5')	6911-20	\$8,000	ROW	Sep-21
St. Charles	Zumbehl Rd - Over Cole Creek - Replace Culvert - Shared Use Path (10') - Sidewalk (5')	6922B-20	\$104,000	ROW	Mar-21
St. Louis County	Heintz Road Bridge - Over Mattese Creek - Replace Bridge - Sidewalk (6')	6905B-20	\$31,440	ROW	Jun-21
Valley Park	St. Louis Avenue/Beckett/Marshall, Phase 3 - MO 141 to 3rd St - Reconstruct: RR to 3rd; Resurf: RR to 141 - Sidewalks (5')	6918-20	\$20,000	ROW	Jul-21
Washington	Third Street - MO 47 to Jefferson St - Resurfacing - Sidewalk (5')	6910-20	\$8,000	ROW	Oct-20
Wentzville	MO Z - At Interstate Dr - Add NB Right Turn Lane	6984-20	\$4,000	ROW	Jan-21

Not Obligated - Construction / Implementation					
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
TOTAL			\$76,013,259	77 PROJECTS	
Ballwin	Holloway Road - Manchester Rd (MO 100) to Baxter Rd - Resurfacing	6813-19	\$932,832	CONST	Feb-21
Brentwood	Rosalie Avenue Sidewalk - Brentwood Blvd to Mary Ave - Lighting - Sidewalk (5') on South Side	6815-19	\$303,164	CONST	Sep-21
Brentwood	Manchester Road & Rogers Parkway Shared Use Path - Bremerton Rd to Hanley Rd - Shared Use Path (10') - 5' Tree Lawn - Tunnel @ Mary Ave	6895-22	\$1,200,000	CONST	Sep-21
Chesterfield (EXT)	Riparian Trail - August Hill Dr to Old Chesterfield Rd - Shared Use Path (10')	6866-18	\$903,925	CONST	Jun-21
Clayton (EXT)	Traffic Management Enhancements - Flashing Yellow Arrows along Maryland, Brentwood, Forsyth, Bonhomme - Advanced Transportation Management System	6927-19	\$292,000	CONST	Jun-21
Dardenne Prairie (EXT)	Hanley Road - Feise Road to 2300' North - Reconstruction - Sidewalks (5')	6720-18	\$628,040	CONST	Jun-21
Fenton (EXT)	Horan Drive - Bowles Ave to Larkin Williams Rd - Resurfacing - Sidewalks (5')	6723-18	\$1,080,000	CONST	Jun-21
Fenton	Allen Rd - Old Highway 141 to Jefferson County Line - Reconstruction	6817-19	\$376,400	CONST	Oct-20
Florissant (EXT)	St. Ferdinand Street - N Highway 67 to St. Ferdinand Park - Sidewalk (5')	6727-18	\$132,750	CONST	Jun-21
Franklin County (EXT)	Ridge Road Bridge - Over Winsel Creek - Replace Bridge	6712-18	\$599,880	CONST	Jun-21
Franklin County	Boeuf Creek Road Bridge - Over Branch of Boeuf Creek (Approx. 1.25 Mi W/O MO 185) - Replace Bridge	6820-19	\$584,000	CONST	Oct-20
Green Park (EXT)	Mueller Road - Lindbergh Blvd to Green Park Rd - Resurfacing - Upgrade Sidewalks (5')	6728-18	\$775,400	CONST	Jun-21
Jefferson County (EXT)	Old Lemay Ferry Road, Phase 1 - At East Rock Creek Road - Intersection Realignment	6713-18	\$807,291	CONST	Jun-21
Jefferson County (EXT)	Old Lemay Ferry Road, Phase 2 - At Spring Forest Road - Intersection and Roadway Realignment - Shoulders (6')	6730F-18	\$511,497	CONST	Jun-21
Jefferson County (EXT)	Seckman Road - Old Lemay Ferry Rd to 0.33 Miles East - Roundabout - Sidewalks (5') - Traffic Signal	6730G-18	\$436,800	CONST	Jun-21
Jefferson County	East Rock Creek Road - 850' West of Gary Rd to 150' West of Gary Rd - Curve Realignment - Shoulder	6821A-19	\$324,480	CONST	Apr-21
Jefferson County	Local Hillsboro Road - MO 30 to Hillsboro House Springs Rd - Overlay	6821B-21	\$157,200	CONST	Nov-20
Jefferson County	Main Street - MO MM to 700' North of MO MM (In House Springs) - Reconstruction - Sidewalk (4')	6821C-19	\$422,424	CONST	Dec-20
Jefferson County	Miller Road, Phase 3 - 620' South of Elm Dr to 1350' South of Elm Dr - Realign Curve	6821D-21	\$217,600	CONST	Mar-21
Jefferson County	Miller Road, Phase 1 - At Spring Forest Road - Realign Intersection	6821E-19	\$479,500	CONST	Dec-20
Jefferson County	New Sugar Creek Road - MO 30 to St. Louis County Line - Overlay	6821F-21	\$182,800	CONST	Jan-21
Jefferson County	Northwest Blvd - MO 30 to Saline Rd - Overlay	6821G-21	\$147,280	CONST	Jan-21
Jefferson County	Old State Rte. 21 - MO M to MO A - Overlay - Repair Shoulders - Rumblestrips	6821H-21	\$665,000	CONST	Nov-20
Jefferson County	Rougly Kiepe Road Bridge - Over Tributary to Saline Creek - Replace Bridge	6821I-19	\$440,640	CONST	Feb-21
Jefferson County	Seckman Road, Phase 2 - Seckman H.S. Entrance to 275' W/O Seckman Spring Dr - Traffic Signal at Seckman HS - Sidewalk (5')	6821J-19	\$555,360	CONST	Dec-20
Lake Saint Louis	Lake Saint Louis Blvd Roundabout - At Veterans Memorial Pkwy & I-70 EB On/Off Ramps - Construct Roundabout - Sidewalk (6')	6822-19	\$1,012,309	CONST	Jan-21
Madison County Transit District	RideFinders Marketing & Outreach - 2021 - MO - Increase Awareness, Interest, and Participation in RideFinders by Employers and Commuters	7132-21	\$1,200,000	IMPL	Sep-21

Not Obligated - Construction / Implementation					
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
TOTAL			\$76,013,259	77 PROJECTS	
MoDOT	MO 340 - N. Spode Rd to Old Olive Street Rd - Extend Left Turn Bays	6930A-20	\$780,000	CONST	Mar-21
MoDOT	Signal Optimization - 2021 - Various Locations along MO 47/100/US 50 in Franklin Co, MO 100/366 in STL Co, MO 30 Jeff/STL Co, & US 61/67 in STL Co	6930C-21	\$788,800	CONST	Apr-21
MoDOT/American Lung Association	Saint Louis Regional Clean Air Partnership - Metro St. Louis Area - Outreach - Education - Promotion of Gateway Guide - Ozone Alert	6925-19	\$335,294	IMPL	Sep-21
New Haven (EXT)	Downtown Improvements, Phase 1 - Front St: Olive to Miller; Miller St: UP RR to Main St - Reconstruction - Sidewalks (8') - Streetscaping	6735-18	\$656,621	CONST	Jun-21
New Haven	Downtown Improvements, Phase 2 - Main St: Miller to Olive St; Olive St: Main St to UP RR - Reconstruction - Sidewalks (5')	6824-19	\$505,137	CONST	Sep-21
O'Fallon (EXT)	Mexico Road, Phase 3 - MO K to Bryan Rd - Resurfacing - Pedestrian Bridge - Curb Ramps	6736-18	\$1,680,000	CONST	Jun-21
O'Fallon	Winghaven Blvd - MO N to South of The Winghaven/Hammack Rd - Resurfacing - Ped Improvements at Intersections	6825-19	\$1,208,406	CONST	Dec-20
St. Charles	Strategic Hwy Safety Plan Improvements - Along Boone's Lick, Kingshwy, Elm, Lindenwood, Randolph/Mel Wetter, Little Hills/Mel Wetter	6829-19	\$425,600	CONST	Mar-21
St. Charles	Little Hills Expressway - At Mel Wetter Pkwy - Roundabout - Shared Use Path	6931A-19	\$840,000	CONST	Oct-20
St. Charles County (EXT)	Gateway Green Light, Phase 5 - Various Rds in St. Charles Co - Travel Time Detectors, Count Stns, PTZ Cameras, Upgrade Video Detection Dynamic Msg	6762-18	\$993,270	CONST	Jun-21
St. Charles County (EXT)	Seeburger Road Bridge - At Trib to the Mississippi R (B/W South Shore and MO B) - Replace Bridge	6830C-20	\$440,000	CONST	Jun-21
St. Charles County	Gateway Green Light, Phase 6 - Various Rds in St. Charles Co - PTZ Cameras, Travel Time Detectors, Fiber, ATMS - Signal Opt. - Emer. Veh. Preempt	6841A-19	\$656,670	CONST	Sep-21
St. Charles County (EXT)	MO 94 - I-70 to Portwest Dr - Intersection Improvements - Signal Optimization	6841B-19	\$377,790	CONST	Jun-21
St. Charles County	Smart Parking Management System - DT St. Charles - Develop Smart Parking System - Parking Lot Sensors - Msg Signs - Cameras - Phone App - Lease Electric Shuttle	6981C-20	\$800,000	CONST	Sep-21
St. Charles County	MO N - At MO Z - Traffic Signal - Realign Intersection	6847-19	\$1,110,000	CONST	Dec-20
St. Charles County (EXT)	Gateway Green Light Signal Optimization - 2020 - Various Locations along Main St, Mexico Rd, TR Hughes Blvd, Tom Ginnever, O'Fallon Rd	6981B-20	\$120,000	CONST	Jun-21
St. Louis (EXT)	7th Street - Washington Ave to Walnut St - Resurfacing - Sidewalks - Lighting	6833A-20	\$1,680,000	CONST	Jun-21
St. Louis (EXT)	7th Street - Washington Ave to Walnut St - Replace Traffic Signals - Signal Interconnection	6833B-20	\$720,000	CONST	Jun-21
St. Louis (EXT)	Jefferson Avenue Signals and Interconnect - Market St to Natural Bridge Ave - Replace Traffic Signals - Signal Interconnection	6849-18	\$2,576,000	CONST	Jun-21
St. Louis (EXT)	Louisiana Avenue Calm Streets - Gravois Ave to Meramec St - Traffic Calming - Shared Ln Marking - Bumpouts	6875-18	\$800,000	CONST	Jun-21
St. Louis	Jefferson/22nd St Interchange Improvements - Reconfigure I-64/Pine/Market/ Jefferson Interchange - Reestablish Street Grid - Curb Ramps - Resurfacing	6919-20	\$5,040,000	CONST	Sep-21
St. Louis	Jefferson/22nd Traffic Flow Improvements - Reconfigure I-64/Pine/Market/ Jefferson Interchange - Signal Improvements - Shared Use Path/Cycle Track	6919AA-21	\$6,720,000	CONST	Sep-21
St. Louis County (EXT)	Dielman Road-2017 - Olive Boulevard to Page Avenue - Resurfacing - Bike Lanes	6503M-16	\$1,047,924	CONST	Jun-21
St. Louis County (EXT)	Westport Plaza Drive/Marine Avenue - 2017 - Lackland Road to Glenmeade Drive (Excluding MO D and I-270 Crossings) - Resurfacing	6503S-16	\$639,116	CONST	Dec-20
St. Louis County (EXT)	Jennings Station Road (North) - 260 Feet Southwest of Hord Avenue to Halls Ferry Road - Resurfacing - Curb Ramps	6607D-18	\$1,521,360	CONST	Jun-21
St. Louis County (EXT)	North Hanley Road - 2019 - St. Charles Rock Rd (MO 180) to Natural Bridge Rd (MO 115) - Resurfacing - Curb Ramps	6607G-17	\$1,727,680	CONST	Jun-21
St. Louis County (EXT)	Ballas Road - 2020 - Dougherty Ferry Rd to Manchester Rd (MO 100) - Resurfacing - Curb Ramps	6715-19	\$1,368,800	CONST	Jun-21

Not Obligated - Construction / Implementation					
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
			TOTAL	\$76,013,259	77 PROJECTS
St. Louis County (EXT)	Baxter Road (South) - 2019 - Manchester Rd (MO 100) to Clayton Rd - Resurfacing - Shared Use Path (8')	6745A-18	\$1,645,866	CONST	Jun-21
St. Louis County	Bayless Avenue - 2020 - Union Rd to Lemay Ferry Rd - Resurfacing	6745B-19	\$1,316,080	CONST	Sep-21
St. Louis County (EXT)	McKelvey Road, Phase 1 - 2020 - Ameling Rd to Glenpark Dr - Resurfacing - Sidewalk (6') - Shared Use Path (8')	6745F-18	\$1,009,820	CONST	Jun-21
St. Louis County	Airport Rd - E/O I-170 to N Florissant Rd - Resurfacing - Curb Ramps	6745J-21	\$2,105,460	CONST	Sep-21
St. Louis County (EXT)	Westport Plaza Drive Intersection Improvements - Glenmeade Dr to Page Ave - New Signal at Westport Ent; Two Way Turn Lane	6764E-17	\$2,328,160	CONST	Dec-20
St. Louis County	Bayless Avenue Bridge - Over Gravois Creek (Approx 130' East of I-55) - Replace Bridge - Sidewalk (6')	6834B-21	\$2,100,000	CONST	Sep-21
St. Louis County	McKelvey Rd/Bennington Pl/Ameling Rd - 2021 - McKelvey/Bennington: Dorsett to Ameling; Ameling: Bennington to McKelvey - Resurfacing - Slab Repl.	6834C-21	\$1,000,000	CONST	Sep-21
St. Louis County	Creve Coeur Mill Road - 2021 - Prichard Farm Rd to Approx 350' W/O McKelvey Rd. - Resurfacing - Slab Replacement - Fiberoptic	6834D-21	\$1,100,000	CONST	Sep-21
St. Louis County	Hanley Road - 2021 - Canton Rd to MO D (Page Ave) - Resurfacing	6834E-21	\$1,100,000	CONST	Sep-21
St. Louis County	McKelvey Road, Phase 2 - 2021 - Glenpark Dr to Creve Coeur Mill Rd - Resurfacing - Sidewalk (5') E: Smoke Rise to Cr. Coeur Mill	6834F-19	\$921,480	CONST	Sep-21
St. Louis County	Meramec Bottom Road Bridge - Over Lemay Creek (Approx 1200' West of I-55) - Replace Bridge	6834G-19	\$930,560	CONST	Sep-21
St. Louis County	Washington Street - 2021 - Rue St. Pierre to Fatima Ct - Resurfacing	6834H-21	\$1,100,000	CONST	Sep-21
St. Louis County (EXT)	Berry Rd - At Big Bend - Intersection Improvements	6850B-20	\$521,920	CONST	Jun-21
St. Louis County	North County ITS - 2021 - Various Locations along Howdershell Rd, Old Halls Ferry Rd, Shackelford Rd	6983-20	\$956,080	CONST	Sep-21
St. Peters (EXT)	Centennial Greenway, Phase 4 - Along McClay Rd - Hackman Rd to McClay Village Dr - Shared Use Path (11')	6877-18	\$653,566	CONST	Jun-21
Town & Country	Topping Road - Clayton Rd to Topping Estates / Kent Manor Dr - Resurfacing - Sidewalk (5')	6836-19	\$662,500	CONST	Jan-21
Union (EXT)	Denmark Road Bridge - Over Birch Creek - Replace Low Water Crossing - Sidewalk (6')	6837-20	\$756,070	CONST	Jun-21
University City	Westgate Ave - Delmar Blvd to MO 340 (Olive Blvd) - Resurfacing - Upgrade Sidewalk	6838-19	\$811,274	CONST	Dec-20
Valley Park	St. Louis Avenue, Phase 2 - Third St to Seventh St - Reconstruction - Sidewalk (5')	6839-19	\$1,172,888	CONST	Sep-21
Vinita Park (EXT)	North and South Road Sidewalk, Phase 1 - Midland Blvd to Page Ave - Sidewalk (5')	6752-18	\$312,000	CONST	Jun-21
Wentzville	Wentzville Parkway/I-70, Phase 1 - Wentzville Pkwy: Pearce to Veterans Mem - Relocate I-70 WB On Ramp - Roundabout	6933A-19	\$1,767,613	CONST	Dec-20
Wentzville	West Pearce Boulevard - At Meyer Rd - New Traffic Signal - At Cheryl Ann Dr - Remove Stop Signs on W. Pearce	6933B-19	\$301,000	CONST	Feb-21
Wildwood (EXT)	Manchester Road Shared Use Path - MO 109 to Pond Rd - Shared Use Path (10') - Xing at MO 109	6880-18	\$513,882	CONST	Jun-21

FY 2021 Reasonable Progress Update: October 1, 2020

Policy on Reasonable Progress


In the past, the lack of progress in developing and implementing projects using federal funds suballocated to the St. Louis region has led to significant project delays and created financial risks for both local and state transportation programs. Over the last several years, the East-West Gateway Council of Governments (EWGCOG) has taken a firm stance on delinquent projects through enforcement of the Council's Policy on Reasonable Progress.

Currently, there are 124 local projects in Missouri with federal funding programmed in Fiscal Year (FY) 2021 of the FY 2021-2024 Transportation Improvement Program (TIP). These projects, sponsored by 41 different agencies and representing \$82 million in federal funds, are subject to a September 30, 2021 deadline to obligate the federal funds, unless noted as receiving a schedule extension. To obligate funds, a sponsor must obtain approval from the Missouri Department of Transportation (MODOT) for a specific milestone. Generally, a project must meet three milestones before construction or implementation of a project may begin: approval of design contract (PE), approval to acquire right-of-way (ROW), and final plan approval/authority to advertise (CONST/IMPL).

If a project is realizing delays that will put the federal funding at risk of forfeiture (i.e., not meet a September 30 deadline), the project sponsor will have the opportunity to request a "one-time extension" of their project schedule. The request for an extension is only available for projects with construction funds programmed in the current fiscal year and is due by June 1, 2021. One-time extensions of up to three (3) months may be granted by East-West Gateway staff and one-time extensions greater than three (3) months, but not more than nine (9) months, will go to the Board of Directors for their consideration and approval. If the project still cannot obligate funds after the one-time extension or the sponsor decides not to proceed, funding will be removed from the TIP, and the federal funds associated with those projects will be returned to the regional funding pool for redistribution without further action by the board.

FUNDING OBLIGATIONS

■ Obligated
 ■ Project Adjustments
 ■ Removed
 ■ Not Obligated - PE
 ■ Not Obligated - ROW
 ■ Not Obligated - Const



Date	Obligated		Adjustments		Removed		Not Obligated						Total	
	#	Federal \$	#	Federal \$	#	Federal \$	#	Federal \$	#	Federal \$	#	Federal \$	#	Federal \$
10/01/20	0	\$0	0	\$0	0	\$0	23	\$2,796,154	20	\$1,636,140	81	\$77,089,168	124	\$81,521,462
10/31/20														
11/30/20														
12/31/20														
01/31/21														
02/28/21														
03/31/21														
04/30/21														
05/31/21														
06/30/21														
07/31/21														
08/31/21														
09/09/21														
09/16/21														
09/23/21														
09/30/21														

PE - Preliminary Engineering Funds
ROW - Right of Way Acquisition Funds
CONST/IMPL - Construction Funds

Obligated						
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation	Actual Obligation
TOTAL \$0					0 PROJECTS	
October Total			\$0	0 Projects		
November Total			\$0	0 Projects		
December Total			\$0	0 Projects		
January Total			\$0	0 Projects		
February Total			\$0	0 Projects		
March Total			\$0	0 Projects		
April Total			\$0	0 Projects		
May Total			\$0	0 Projects		
June Total			\$0	0 Projects		
July Total			\$0	0 Projects		
August Total			\$0	0 Projects		
September Total			\$0	0 Projects		

Not Obligated - Preliminary Engineering

Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
TOTAL			\$2,796,154	23 PROJECTS	
Dardenne Prairie	Stump Road - Feise Rd to MO N - Reconstruction - Sidewalks (5') - Left Turn Ln	6941-21	\$66,116	PE	Nov-20
Fenton	Larkin Williams Road - South Highway Dr to Wolfner Dr - Whitetopping - Sidewalk (5')	6944-21	\$128,000	PE	Oct-20
Ferguson	S. Dade Avenue - Airport Rd to Suburban Ave - Resurfacing - Curb Ramps	6945-21	\$82,844	PE	May-21
Franklin County	Hendricks Road Bridge - Over North Fork of Meramec River - Replace Bridge	6948-21	\$73,758	PE	Apr-21
Glendale	E. Essex Avenue - Sappington Rd to Dickson St - Resurfacing - Sidewalk (5')	6949-21	\$105,193	PE	May-21
Jefferson County	Allen Road Bridge - Over Sandy Creek - Replace Bridge	6952A-21	\$140,000	PE	Jan-21
Jefferson County	Hunning Road - Elizabeth Ln to Approx. 300' N/O Cinphany Ct - Realign Curve - Shoulders (4') - Guardrail	6952B-21	\$120,000	PE	Jan-21
Jefferson County	Laguna Palma Road & McGehan Road Bridges - Over Boyd Branch & Tributary of Joachim Creek - Replace Bridges	6952C-21	\$280,000	PE	Jan-21
Ladue	Warson Road - At Conway Rd - Traffic Signal - Left Turn Lane	7130-21	\$96,680	PE	Jan-21
Pacific	Congress St (Former Rte N) - Westlake Village Dr to Candlewick Ln - Resurfacing - Lighting - Storm Sewer - Bike Ln (5')	6959-21	\$73,297	PE	Jan-21
St. Charles County	GGL - Mid Rivers Mall Dr Signal Performance Module - I-70 North Outer Rd to S St. Peters Pkwy - Automated Traffic Signal Perf. - Signal Optimization	7137A-21	\$208,000	PE	Mar-21
St. Charles County	GGL - Bryan Rd Signal Performance Module - W. Terra Ln to MO N - Automated Traffic Signal Perf. - Signal Optimization	7137B-21	\$124,000	PE	Mar-21
St. Charles County	GGL - Wentzville Pkwy Signal Performance Module - Veterans Memorial Pkwy to US 61 - Automated Traffic Signal Perf. - Signal Optimization	7137C-21	\$136,000	PE	Mar-21
St. Louis County	West Florissant Avenue - At Chambers Rd - Sidewalk (5') - Lighting - Shared Use Path (8') - Intersection & Bus Stop Impr.	6963J-21	\$300,731	PE	May-21
St. Louis County	S. Woods Mill - At Conway - Intersection Improvements - Turn Lns - Traffic Signal	7139-21	\$65,840	PE	Sep-21
Sunset Hills	West Watson Road - Gravois Rd (MO 30) to Weber Hill Rd - Resurfacing - Shared Use Path (10') - Sidewalk (5')	6966-21	\$102,400	PE	Dec-20
University City	Canton Avenue, Phase 1 - North & South Rd to N. Hanley Rd - Resurfacing - Sidewalks (6')	6969-21	\$62,289	PE	Nov-20
Vinita Park	North & South Road/Midland Sidewalks, Phase 2 - N/S: Page to Midland; Midland: N/S to Delpo - Sidewalks (5-6')	6752A-21	\$64,000	PE	Feb-21
Washington	Jefferson Street - Fifth St to MO 100 - Resurfacing - Sidewalk (5') - Curb & Gutter	6970-21	\$80,000	PE	Oct-20
Washington	Westlink Drive - Bluff Rd to W. Main St. - Overlay - Improve Intersection at Bluff Rd	6971-21	\$24,000	PE	Oct-20
Wentzville	Peine Road - 60' E/O Forest Way Dr to 675' W/O Stewart Springs Dr - Resurfacing - Shoulders (3') - Curve Impr.	6972-21	\$161,227	PE	Oct-20
Wentzville	W. Pearce (I-70 N. Outer Rd) - May Rd to 200' W/O Faith Church Ent. - Resurfacing - Shoulders (2') - Fencing	6973-21	\$110,562	PE	Dec-20
Wentzville	MO Z - At Interstate Dr - Restripe MO Z Int. Dr to 70 (Loc. Fund) - Upgrade Traffic Signal - Intersection Improvements	7140-21	\$191,217	PE	Mar-21

Not Obligated - Right of Way					
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
		TOTAL	\$1,636,140	20 PROJECTS	
Creve Coeur	Mosley Road, Phase 1 - Tureen Dr to Olive Blvd (MO 340) - Resurfacing - Curb Ramps	6896-21	\$84,000	ROW	Oct-20
Des Peres	Manchester Road Improvements - Ballas Rd to Meier Ln - Access Management - Crosswalk Impr. - Bus Stop Impr	6897-20	\$30,000	ROW	Oct-20
Des Peres	Des Peres Road - At Old Des Peres Rd - Roundabout - Sidewalk	6976-20	\$32,000	ROW	Mar-21
Fenton	Rudder Road - Larkin Williams Rd to 200' E/O Fenton Business Ct - Reconstruction - Sidewalk (5')	6912-20	\$16,000	ROW	Feb-21
Florissant	Rue St Denis, Phase 1 - St. Ferdinand St to N. Lafayette St - Resurfacing - Sidewalk (5-6')	6921-20	\$89,600	ROW	Oct-20
Franklin County	Elmont Road - Over Little Boone Creek - Replace Bridge	6906-20	\$20,000	ROW	Apr-21
Frontenac	Geyer Road, Phase 1 - Clayton Rd to Hermitage Hill Rd - Resurfacing - Sidewalk (6') - Storm Sewer	6899-20	\$94,500	ROW	Oct-20
Hazelwood	Phantom Drive - Missouri Bottom Rd to James S. McDonnell Blvd - Ln Reduction 4 to 2 Lns - Turn Lanes - Sidewalk (6')	6900-20	\$23,000	ROW	Mar-21
Jefferson County	Armbruster, Doss Hollow, Harness Bridges - Over Haverstick, Plattin, Trib Hocum Hollow Creeks - Replace Bridge	6913A-20	\$45,600	ROW	Jan-21
Jefferson County	Hillsboro House Springs Road Bridge - Over Bourne Creek - Replace Bridge	6913D-20	\$24,000	ROW	Jan-21
Lake Saint Louis	Ronald Reagan Drive & Hawks Ridge Trail - Reagan: I-64-MO N; Hawks Ridge: Ridgeway-MO N - Resurfacing - Sidewalks (5')	6901-20	\$20,000	ROW	Nov-20
MoDOT	MO 109 - At MO CC (Wild Horse Creek Rd)/S. Eatherton Rd - Roundabout	6979B-20	\$922,000	ROW	Jun-21
O'Fallon	Main St, Phase 1 - Pitman St to S/O Railroad Tracks - Resurfacing - Curb Ramps - Sidewalks	6904-20	\$40,000	ROW	Apr-21
Pacific	Denton Road Bridge - Over Brush Creek - Replace Bridge - Sidewalk (6')	6914-20	\$20,000	ROW	Oct-20
St. Ann	Geraldine Avenue Bridge - Over Coldwater Creek - Replace Bridge - Sidewalk (5')	6911-20	\$8,000	ROW	Sep-21
St. Charles	Zumbehl Rd - Over Cole Creek - Replace Culvert - Shared Use Path (10') - Sidewalk (5')	6922B-20	\$104,000	ROW	Mar-21
St. Louis County	Heintz Road Bridge - Over Mattese Creek - Replace Bridge - Sidewalk (6')	6905B-20	\$31,440	ROW	Jun-21
Valley Park	St. Louis Avenue/Beckett/Marshall, Phase 3 - MO 141 to 3rd St - Reconstruct: RR to 3rd; Resurf: RR to 141 - Sidewalks (5')	6918-20	\$20,000	ROW	Jul-21
Washington	Third Street - MO 47 to Jefferson St - Resurfacing - Sidewalk (5')	6910-20	\$8,000	ROW	Oct-20
Wentzville	MO Z - At Interstate Dr - Add NB Right Turn Lane	6984-20	\$4,000	ROW	Jan-21

Not Obligated - Construction / Implementation					
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
TOTAL			\$77,089,168	81 PROJECTS	
Ballwin	Holloway Road - Manchester Rd (MO 100) to Baxter Rd - Resurfacing	6813-19	\$932,832	CONST	Feb-21
Brentwood	Rosalie Avenue Sidewalk - Brentwood Blvd to Mary Ave - Lighting - Sidewalk (5') on South Side	6815-19	\$303,164	CONST	Sep-21
Brentwood	Manchester Road & Rogers Parkway Shared Use Path - Bremerton Rd to Hanley Rd - Shared Use Path (10') - 5' Tree Lawn - Tunnel @ Mary Ave	6895-22	\$1,200,000	CONST	Sep-21
Chesterfield (EXT)	Riparian Trail - August Hill Dr to Old Chesterfield Rd - Shared Use Path (10')	6866-18	\$903,925	CONST	Jun-21
Clayton (EXT)	Traffic Management Enhancements - Flashing Yellow Arrows along Maryland, Brentwood, Forsyth, Bonhomme - Advanced Transportation Management System	6927-19	\$292,000	CONST	Jun-21
Dardenne Prairie (EXT)	Hanley Road - Feise Road to 2300' North - Reconstruction - Sidewalks (5')	6720-18	\$628,040	CONST	Jun-21
Fenton (EXT)	Horan Drive - Bowles Ave to Larkin Williams Rd - Resurfacing - Sidewalks (5')	6723-18	\$1,080,000	CONST	Jun-21
Fenton	Allen Rd - Old Highway 141 to Jefferson County Line - Reconstruction	6817-19	\$376,400	CONST	Oct-20
Florissant (EXT)	St. Ferdinand Street - N Highway 67 to St. Ferdinand Park - Sidewalk (5')	6727-18	\$132,750	CONST	Jun-21
Franklin County (EXT)	Ridge Road Bridge - Over Winsel Creek - Replace Bridge	6712-18	\$599,880	CONST	Jun-21
Franklin County	Boeuf Creek Road Bridge - Over Branch of Boeuf Creek (Approx. 1.25 Mi W/O MO 185) - Replace Bridge	6820-19	\$584,000	CONST	Oct-20
Green Park (EXT)	Mueller Road - Lindbergh Blvd to Green Park Rd - Resurfacing - Upgrade Sidewalks (5')	6728-18	\$775,400	CONST	Jun-21
Jefferson County (EXT)	Old Lemay Ferry Road, Phase 1 - At East Rock Creek Road - Intersection Realignment	6713-18	\$807,291	CONST	Jun-21
Jefferson County (EXT)	Old Lemay Ferry Road, Phase 2 - At Spring Forest Road - Intersection and Roadway Realignment - Shoulders (6')	6730F-18	\$511,497	CONST	Jun-21
Jefferson County (EXT)	Seckman Road - Old Lemay Ferry Rd to 0.33 Miles East - Roundabout - Sidewalks (5') - Traffic Signal	6730G-18	\$436,800	CONST	Jun-21
Jefferson County	East Rock Creek Road - 850' West of Gary Rd to 150' West of Gary Rd - Curve Realignment - Shoulder	6821A-19	\$324,480	CONST	Apr-21
Jefferson County	Local Hillsboro Road - MO 30 to Hillsboro House Springs Rd - Overlay	6821B-21	\$157,200	CONST	Nov-20
Jefferson County	Main Street - MO MM to 700' North of MO MM (In House Springs) - Reconstruction - Sidewalk (4')	6821C-19	\$422,424	CONST	Dec-20
Jefferson County	Miller Road, Phase 3 - 620' South of Elm Dr to 1350' South of Elm Dr - Realign Curve	6821D-21	\$217,600	CONST	Mar-21
Jefferson County	Miller Road, Phase 1 - At Spring Forest Road - Realign Intersection	6821E-19	\$479,500	CONST	Dec-20
Jefferson County	New Sugar Creek Road - MO 30 to St. Louis County Line - Overlay	6821F-21	\$182,800	CONST	Jan-21
Jefferson County	Northwest Blvd - MO 30 to Saline Rd - Overlay	6821G-21	\$147,280	CONST	Jan-21
Jefferson County	Old State Rte. 21 - MO M to MO A - Overlay - Repair Shoulders - Rumblestrips	6821H-21	\$665,000	CONST	Nov-20
Jefferson County	Rougly Kiepe Road Bridge - Over Tributary to Saline Creek - Replace Bridge	6821I-19	\$440,640	CONST	Feb-21
Jefferson County	Seckman Road, Phase 2 - Seckman H.S. Entrance to 275' W/O Seckman Spring Dr - Traffic Signal at Seckman HS - Sidewalk (5')	6821J-19	\$555,360	CONST	Dec-20
Jefferson County Port Authority	Marine Vessel Engine Repower - 2021 - Repower Two Marine Vessels Serving Mississippi R and Missouri R. in Non-Attainment Area - 1 Towboat 1 Ferry	6977-21	\$219,702	IMPL	Sep-21
Lake Saint Louis	Lake Saint Louis Blvd Roundabout - At Veterans Memorial Pkwy & I-70 EB On/Off Ramps - Construct Roundabout - Sidewalk (6')	6822-19	\$1,012,309	CONST	Jan-21

Not Obligated - Construction / Implementation					
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
			TOTAL	\$77,089,168	81 PROJECTS
Madison County Transit District	RideFinders Marketing & Outreach - 2019 - MO - Increase Awareness, Interest, and Participation in RideFinders by Employers and Commuters	6929A-19	\$400,000	IMPL	Sep-21
Madison County Transit District	RideFinders Marketing & Outreach - 2021 - MO - Increase Awareness, Interest, and Participation in RideFinders by Employers and Commuters	7132-21	\$1,200,000	IMPL	Sep-21
MoDOT	MO 340 - N. Spoede Rd to Old Olive Street Rd - Extend Left Turn Bays	6930A-20	\$780,000	CONST	Mar-21
MoDOT	Signal Optimization - 2021 - Various Locations along MO 47/100/US 50 in Franklin Co, MO 100/366 in STL Co, MO 30 Jeff/STL Co, & US 61/67 in STL Co	6930C-21	\$788,800	CONST	Apr-21
MoDOT - Citizens For Modern Transit	Increase Transit Ridership through Reach & Rewards - STL City and STL County - Bus Revision Engagement Program - Partnership to Build Ridership - Two Yr Prg	6980-21	\$221,207	IMPL	Sep-21
MoDOT/American Lung Association	Saint Louis Regional Clean Air Partnership - Metro St. Louis Area - Outreach - Education - Promotion of Gateway Guide - Ozone Alert	6925-19	\$335,294	IMPL	Sep-21
New Haven (EXT)	Downtown Improvements, Phase 1 - Front St: Olive to Miller; Miller St: UP RR to Main St - Reconstruction - Sidewalks (8') - Streetscaping	6735-18	\$656,621	CONST	Jun-21
New Haven	Downtown Improvements, Phase 2 - Main St: Miller to Olive St; Olive St: Main St to UP RR - Reconstruction - Sidewalks (5')	6824-19	\$505,137	CONST	Sep-21
O'Fallon (EXT)	Mexico Road, Phase 3 - MO K to Bryan Rd - Resurfacing - Pedestrian Bridge - Curb Ramps	6736-18	\$1,680,000	CONST	Jun-21
O'Fallon	Winghaven Blvd - MO N to South of The Winghaven/Hammack Rd - Resurfacing - Ped Improvements at Intersections	6825-19	\$1,208,406	CONST	Dec-20
St. Charles	Strategic Hwy Safety Plan Improvements - Along Boone's Lick, Kingshwy, Elm, Lindenwood, Randolph/Mel Wetter, Little Hills/Mel Wetter	6829-19	\$425,600	CONST	Mar-21
St. Charles	Little Hills Expressway - At Mel Wetter Pkwy - Roundabout - Shared Use Path	6931A-19	\$840,000	CONST	Oct-20
St. Charles County (EXT)	Gateway Green Light, Phase 5 - Various Rds in St. Charles Co - Travel Time Detectors, Count Stns, PTZ Cameras, Upgrade Video Detection Dynamic Msg	6762-18	\$993,270	CONST	Jun-21
St. Charles County (EXT)	Schwede Road - Hoffman Rd to Bridge over Cunningham Branch - Realign Curve - Shoulders	6830B-20	\$235,000	CONST	Jun-21
St. Charles County (EXT)	Seeburger Road Bridge - At Trib to the Mississippi R (B/W South Shore and MO B) - Replace Bridge	6830C-20	\$440,000	CONST	Jun-21
St. Charles County	Gateway Green Light, Phase 6 - Various Rds in St. Charles Co - PTZ Cameras, Travel Time Detectors, Fiber, ATMS - Signal Opt. - Emer. Veh. Preempt	6841A-19	\$656,670	CONST	Sep-21
St. Charles County (EXT)	MO 94 - I-70 to Portwest Dr - Intersection Improvements - Signal Optimization	6841B-19	\$377,790	CONST	Jun-21
St. Charles County	Smart Parking Management System - DT St. Charles - Develop Smart Parking System - Parking Lot Sensors - Msg Signs - Cameras - Phone App - Lease Electric Shuttle	6981C-20	\$800,000	CONST	Sep-21
St. Charles County	MO N - At MO Z - Traffic Signal - Realign Intersection	6847-19	\$1,110,000	CONST	Dec-20
St. Charles County (EXT)	Gateway Green Light Signal Optimization - 2020 - Various Locations along Main St, Mexico Rd, TR Hughes Blvd, Tom Ginnever, O'Fallon Rd	6981B-20	\$120,000	CONST	Jun-21
St. Louis (EXT)	7th Street - Washington Ave to Walnut St - Resurfacing - Sidewalks - Lighting	6833A-20	\$1,680,000	CONST	Jun-21
St. Louis (EXT)	7th Street - Washington Ave to Walnut St - Replace Traffic Signals - Signal Interconnection	6833B-20	\$720,000	CONST	Jun-21
St. Louis (EXT)	Jefferson Avenue Signals and Interconnect - Market St to Natural Bridge Ave - Replace Traffic Signals - Signal Interconnection	6849-18	\$2,576,000	CONST	Jun-21
St. Louis (EXT)	Louisiana Avenue Calm Streets - Gravois Ave to Meramec St - Traffic Calming - Shared Ln Marking - Bumpouts	6875-18	\$800,000	CONST	Jun-21
St. Louis	Jefferson/22nd St Interchange Improvements - Reconfigure I-64/Pine/Market/ Jefferson Interchange - Reestablish Street Grid - Curb Ramps - Resurfacing	6919-20	\$5,040,000	CONST	Sep-21
St. Louis	Jefferson/22nd Traffic Flow Improvements - Reconfigure I-64/Pine/Market/ Jefferson Interchange - Signal Improvements - Shared Use Path/Cycle Track	6919AA-21	\$6,720,000	CONST	Sep-21

Not Obligated - Construction / Implementation					
Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
TOTAL			\$77,089,168	81 PROJECTS	
St. Louis County (EXT)	Dielman Road-2017 - Olive Boulevard to Page Avenue - Resurfacing - Bike Lanes	6503M-16	\$1,047,924	CONST	Jun-21
St. Louis County (EXT)	Westport Plaza Drive/Marine Avenue - 2017 - Lackland Road to Glenmeade Drive (Excluding MO D and I-270 Crossings) - Resurfacing	6503S-16	\$639,116	CONST	Dec-20
St. Louis County (EXT)	Jennings Station Road (North) - 260 Feet Southwest of Hord Avenue to Halls Ferry Road - Resurfacing - Curb Ramps	6607D-18	\$1,521,360	CONST	Jun-21
St. Louis County (EXT)	North Hanley Road - 2019 - St. Charles Rock Rd (MO 180) to Natural Bridge Rd (MO 115) - Resurfacing - Curb Ramps	6607G-17	\$1,727,680	CONST	Jun-21
St. Louis County (EXT)	Ballas Road - 2020 - Dougherty Ferry Rd to Manchester Rd (MO 100) - Resurfacing - Curb Ramps	6715-19	\$1,368,800	CONST	Jun-21
St. Louis County (EXT)	Baxter Road (South) - 2019 - Manchester Rd (MO 100) to Clayton Rd - Resurfacing - Shared Use Path (8')	6745A-18	\$1,645,866	CONST	Jun-21
St. Louis County	Bayless Avenue - 2020 - Union Rd to Lemay Ferry Rd - Resurfacing	6745B-19	\$1,316,080	CONST	Sep-21
St. Louis County (EXT)	McKelvey Road, Phase 1 - 2020 - Ameling Rd to Glenpark Dr - Resurfacing - Sidewalk (6') - Shared Use Path (8')	6745F-18	\$1,009,820	CONST	Jun-21
St. Louis County	Airport Rd - E/O I-170 to N Florissant Rd - Resurfacing - Curb Ramps	6745J-21	\$2,105,460	CONST	Sep-21
St. Louis County (EXT)	Westport Plaza Drive Intersection Improvements - Glenmeade Dr to Page Ave - New Signal at Westport Ent; Two Way Turn Lane	6764E-17	\$2,328,160	CONST	Dec-20
St. Louis County	Bayless Avenue Bridge - Over Gravois Creek (Approx 130' East of I-55) - Replace Bridge - Sidewalk (6')	6834B-21	\$2,100,000	CONST	Sep-21
St. Louis County	McKelvey Rd/Bennington Pl/Ameling Rd - 2021 - McKelvey/Bennington: Dorsett to Ameling; Ameling: Bennington to McKelvey - Resurfacing - Slab Repl.	6834C-21	\$1,000,000	CONST	Sep-21
St. Louis County	Creve Coeur Mill Road - 2021 - Prichard Farm Rd to Approx 350' W/O McKelvey Rd. - Resurfacing - Slab Replacement - Fiberoptic	6834D-21	\$1,100,000	CONST	Sep-21
St. Louis County	Hanley Road - 2021 - Canton Rd to MO D (Page Ave) - Resurfacing	6834E-21	\$1,100,000	CONST	Sep-21
St. Louis County	McKelvey Road, Phase 2 - 2021 - Glenpark Dr to Creve Coeur Mill Rd - Resurfacing - Sidewalk (5') E: Smoke Rise to Cr. Coeur Mill	6834F-19	\$921,480	CONST	Sep-21
St. Louis County	Meramec Bottom Road Bridge - Over Lemay Creek (Approx 1200' West of I-55) - Replace Bridge	6834G-19	\$930,560	CONST	Sep-21
St. Louis County	Washington Street - 2021 - Rue St. Pierre to Fatima Ct - Resurfacing	6834H-21	\$1,100,000	CONST	Sep-21
St. Louis County (EXT)	Berry Rd - At Big Bend - Intersection Improvements	6850B-20	\$521,920	CONST	Jun-21
St. Louis County	North County ITS - 2021 - Various Locations along Howdershell Rd, Old Halls Ferry Rd, Shackelford Rd	6983-20	\$956,080	CONST	Sep-21
St. Peters (EXT)	Centennial Greenway, Phase 4 - Along McClay Rd - Hackman Rd to McClay Village Dr - Shared Use Path (11')	6877-18	\$653,566	CONST	Jun-21
Town & Country	Topping Road - Clayton Rd to Topping Estates / Kent Manor Dr - Resurfacing - Sidewalk (5')	6836-19	\$662,500	CONST	Jan-21
Union (EXT)	Denmark Road Bridge - Over Birch Creek - Replace Low Water Crossing - Sidewalk (6')	6837-20	\$756,070	CONST	Jun-21
University City	Westgate Ave - Delmar Blvd to MO 340 (Olive Blvd) - Resurfacing - Upgrade Sidewalk	6838-19	\$811,274	CONST	Dec-20
Valley Park	St. Louis Avenue, Phase 2 - Third St to Seventh St - Reconstruction - Sidewalk (5')	6839-19	\$1,172,888	CONST	Sep-21
Vinita Park (EXT)	North and South Road Sidewalk, Phase 1 - Midland Blvd to Page Ave - Sidewalk (5')	6752-18	\$312,000	CONST	Jun-21
Wentzville	Wentzville Parkway/I-70, Phase 1 - Wentzville Pkwy: Pearce to Veterans Mem - Relocate I-70 WB On Ramp - Roundabout	6933A-19	\$1,767,613	CONST	Dec-20
Wentzville	West Pearce Boulevard - At Meyer Rd - New Traffic Signal - At Cheryl Ann Dr - Remove Stop Signs on W. Pearce	6933B-19	\$301,000	CONST	Feb-21

Not Obligated - Construction / Implementation

Sponsor	Title - Description	TIP #	FY 2021	Phase	Scheduled Obligation
TOTAL \$77,089,168 81 PROJECTS					
Wildwood (EXT)	Manchester Road Shared Use Path - MO 109 to Pond Rd - Shared Use Path (10') - Xing at MO 109	6880-18	\$513,882	CONST	Jun-21

Adjustments							
Sponsor	Title - Description	TIP #	FY 2021	Phase of Work	Scheduled Obligation	Reason for Adjustment	Adjustment Date
TOTAL			\$0	0 PROJECTS			
	October Total		\$0	0 Projects			
	November Total		\$0	0 Projects			
	December Total		\$0	0 Projects			
	January Total		\$0	0 Projects			
	February Total		\$0	0 Projects			
	March Total		\$0	0 Projects			
	April Total		\$0	0 Projects			
	May Total		\$0	0 Projects			
	June Total		\$0	0 Projects			
	July Total		\$0	0 Projects			
	August Total		\$0	0 Projects			
	September Total		\$0	0 Projects			

Removed

Sponsor	Title - Description	TIP #	FY 2021	Phase of Work	Scheduled Obligation	Reason for Removal	Removal Date
TOTAL			\$0		0 PROJECTS		
			October Total		\$0	0 Projects	
			November Total		\$0	0 Projects	
			December Total		\$0	0 Projects	
			January Total		\$0	0 Projects	
			February Total		\$0	0 Project	
			March Total		\$0	0 Projects	
			April Total		\$0	0 Projects	
			May Total		\$0	0 Projects	
			June Total		\$0	0 Projects	
			July Total		\$0	0 Projects	
			August Total		\$0	0 Projects	
			September Total		\$0	0 Projects	